

Nabari project Ghana

rapport per: 30-6-2015

Ontvangsten:	datum	€	\$	Budget
Eigen Club		10.000,00		
Landen		5.000,00		
RC Bennekom		10.000,00		
Cordaid		15.000,00		
	12-2-2015	40.000,00	45.056,00	
Global Grant RoFo		25.000,00		
Districts bijdrage		13.755,00		
Worldfund subsidie - kosten		13.755,00		
Korrrectie toekenning		(1.446,00)		
Kosten overboeking		(21,68)		
Rotary Foundation	13-4-2015		51.042,32	
Totaal beschikbaar			96.098,32	101.064,00
Storting Ghana	10-3-2015		(38.525,62)	
Saldo \$ rekening Ghana			57.572,70	
overgemaakt op 18 augustus 2015			21.170,28	

	Aantallen				aantal betrokken inwoners	Total			
	phase 1		phase 2			GHC		\$	
	plan	actueel	plan	actueel		plan	actueel	plan	actueel
Water wells with rope pump	3	3	6		385	51.972,75	30.580,21	16.561,00	8.994,18
Rain water systems	7	4	5		1.258	86.275,20	45.880,79	27.490,00	13.494,35
latrines	10	4	4		202	18.248,30	9.141,99	5.816,00	2.688,82
Handwashing and hygiene education	30	30	150		505	13.770,00	4.838,78	4.388,00	1.423,17
Rehabilitation Hand dug wells			10	3	629	61.669,00	32.791,50	19.649,00	9.644,56
School gardens	2	2	4	1	1.956	13.228,00	4.556,48	4.215,00	1.340,14
Community contribution						(18.289,00)	(7.400,00)	(5.827,00)	(2.176,47)
Monitoring, internal- and external Supervision						34.900,00	-	11.119,00	-
Maintenance program						14.035,00	-	4.472,00	-
inflation						-	-	-	-
Unforseen						30.339,02	23.424,95	9.666,00	6.889,69
Grand total phase 1 and 2 GHC					4.935	317.180,64	147.565,71	101.064,00	43.401,68

alles o.b.v. rapportage Ghana
nog niet in detail gecontroleerd